

WHAT YOU RECEIVE · WEEKLY

Active Project Oversight

We become your project manager. You provide the funding and hold the permits; a licensed NC GC runs the execution layer — tracking progress, budget, and schedule, logging changes, and releasing draws clean. This is one week's report.

PREPARED FOR

Sample Investor · Week 5 of 13 · Charlotte NC
From \$6,500 scoped per project · NC GC License #107724

HOW THIS WORKS

We run execution. You keep the seat.

On Active Oversight, Southern Cities effectively becomes your project manager — we run the execution layer week to week so the job moves without you managing it. Each week you get this report: where the build actually is, where the money actually is, what's slipping, and what needs your decision.

WE TRACK	YOU SEE
Progress vs schedule	% complete by trade, on/behind
Budget vs baseline	Spent vs approved, variance flags
Schedule slippage	Early warning, not draw-day surprise
Changes	Logged + priced before work proceeds
Issues	Escalated to you in writing within 24h

WHO HOLDS WHAT

You provide: funding, and — where permits are required — you remain the GC of record holding the permits and the liability that comes with them. **We provide:** the execution layer — coordinating the subs and materials you have in place. **We do NOT pull permits** (that's GC-Supported Build) and **base scope does not source your crews** — if you need us to find or recommend labor, that's an add-on priced per trade.

WHO THIS IS FOR

Ideal across the investor avatars

AVATAR	WHY IT FITS
Active flippers with crews	Subs lined up, too many projects to PM each one yourself
BRRRR operators scaling	Outgrown what you can personally oversee
Out-of-state / remote investors	Own NC property, can't be on-site — we're your control on the ground
Wholesalers who kept a deal	Can fund + hold permits, never run a build
Capital-rich, time-poor	Want the deal's upside without becoming the PM
Owner-builders of record	Can legally pull permits; want a licensed GC operating the job

NOT THE RIGHT FIT?

If you need crews sourced from scratch, start with Project Setup. If you'd rather we pull the permits and carry the license-level risk, that's GC-Supported Build. If you want zero involvement and full risk transfer, that's Full GC.

WEEK 5 · PROGRESS REPORT

Where the build is

ON TRACK

Week 5 of 13. Rough-in complete and inspected. One change logged, schedule intact.

TRADE	STATUS	% COMPLETE
Demo	Complete	100%
Plumbing rough	Complete + inspected ✓	100%
Electrical rough	Complete + inspected ✓	100%
HVAC rough	Complete	90%
Framing changes	Complete	100%
Insulation / drywall	Starting week 6	0%

BUDGET vs BASELINE

Where the money is

TRADE	BASELINE	COMMITTED	VARIANCE
Demo	\$2,800	\$2,650	-\$150 ✓
Plumbing	\$11,200	\$11,200	\$0 ✓
Electrical	\$5,600	\$6,150	+\$550 ■
HVAC	\$9,600	\$9,600	\$0 ✓
Spent to date (of \$106K)	\$34,200	\$34,750	+\$550

VARIANCE EXPLAINED

Electrical +\$550: panel feed required an unforeseen mast replacement (code). Pre-approved by you on Tue via the change log. Still inside the 10% contingency — no margin impact.

SCHEDULE + SLIPPAGE

Are we still on the clock

MILESTONE	PLANNED	FORECAST	STATUS
Rough-in done	End wk 5	End wk 5	Met ✓
Close-up done	End wk 8	End wk 8	On track
Finishes done	End wk 11	End wk 11	On track
List	Wk 13	Wk 13	On track

WATCH ITEM

Cabinet delivery confirmed for week 8 — the one long-lead item that could move the finish date. Tracking weekly; vendor on schedule as of this report.

CHANGE LOG

Every change, priced and approved

#	CHANGE	COST	APPROVED
CO-1	Electrical mast replacement (code)	+\$550	Yes — Tue
CO-2	Add bath exhaust fan (inspector)	+\$180	Yes — Wed
—	Net change to date	+\$730	Within contingency

THE POINT OF THE LOG

No change happens without a price and your sign-off first. This is how a \$730 documented adjustment stays a \$730 adjustment instead of becoming a \$6K 'we found some stuff' invoice at the end.

DRAW HISTORY + DOCUMENTATION

The paper trail that protects you

DRAW	MILESTONE	STATUS	RELEASED
Acquisition	Close	Complete	\$31,800
Draw 1	Rough-in + inspected	Recommend this week	Pending
Draw 2	Close-up	Forecast wk 8	—
Draw 3	Finishes	Forecast wk 11	—

DOCUMENTATION ON FILE

Every period: date-stamped photos, inspection sign-offs, the change log, and a budget-vs-baseline export — all in your portal. This is the package a lender releases against and the trail that protects you if a sub disputes scope later.

WITHOUT THIS

The investors who get hurt are the ones who find out at draw time — or at sale — that the work and the money drifted apart weeks ago. Weekly documentation is how you never get that surprise.

SITE INSPECTION + DRAW

This week's walk + draw recommendation

SITE WALK NOTES (WK 5)

Rough-in clean, both inspections passed. Plumbing pressure-tested. One framing detail at the new bath wall corrected on-site. 14 date-stamped photos attached to your portal.

DRAW 1 RECOMMENDATION: RELEASE

Milestone 'demo + rough-in complete' met and inspected. Recommend releasing Draw 1 (\$31,800). Lender-ready photo + inspection package attached.

YOUR DECISIONS THIS WEEK

1) Approve Draw 1 release. 2) Confirm cabinet finish selection (needed by Friday to hold the week-8 delivery). Everything else is handled.

This is an anonymized sample; figures are illustrative. Your deliverable covers your specific project. Work performed by a licensed NC General Contractor. Southern Cities Construction · NC GC License #107724.