

## WHAT YOU RECEIVE · WEEKLY

# Active Project Oversight

A licensed NC GC tracks your build every week — progress vs schedule, budget vs baseline, slippage flagged early, changes logged, draws released clean. This is one week's report.

## PREPARED FOR

Sample Investor · Week 5 of 13 · Charlotte NC

From \$6,500 scoped per project · NC GC License #107724

## HOW OVERSIGHT WORKS

## What we track, every week

You own the project; we kill execution drift before it kills your margin. Each week you get this report: where the build actually is, where the money actually is, what's slipping, and what needs your decision. No guessing, no surprise at draw time.

| WE TRACK             | YOU SEE                                |
|----------------------|----------------------------------------|
| Progress vs schedule | % complete by trade, on/behind         |
| Budget vs baseline   | Spent vs approved, variance flags      |
| Schedule slippage    | Early warning, not draw-day surprise   |
| Changes              | Logged + priced before work proceeds   |
| Issues               | Escalated to you in writing within 24h |

WEEK 5 · PROGRESS REPORT

## Where the build is

# ON TRACK

Week 5 of 13. Rough-in complete and inspected. One change logged, schedule intact.

| TRADE                | STATUS                 | % COMPLETE |
|----------------------|------------------------|------------|
| Demo                 | Complete               | 100%       |
| Plumbing rough       | Complete + inspected ✓ | 100%       |
| Electrical rough     | Complete + inspected ✓ | 100%       |
| HVAC rough           | Complete               | 90%        |
| Framing changes      | Complete               | 100%       |
| Insulation / drywall | Starting week 6        | 0%         |

BUDGET vs BASELINE

## Where the money is

| TRADE                     | BASELINE | COMMITTED | VARIANCE |
|---------------------------|----------|-----------|----------|
| Demo                      | \$2,800  | \$2,650   | -\$150 ✓ |
| Plumbing                  | \$11,200 | \$11,200  | \$0 ✓    |
| Electrical                | \$5,600  | \$6,150   | +\$550 ■ |
| HVAC                      | \$9,600  | \$9,600   | \$0 ✓    |
| Spent to date (of \$106K) | \$34,200 | \$34,750  | +\$550   |

### VARIANCE EXPLAINED

Electrical +\$550: panel feed required an unforeseen mast replacement (code). Pre-approved by you on Tue via the change log. Still inside the 10% contingency — no margin impact.

## SCHEDULE + SLIPPAGE

## Are we still on the clock

| MILESTONE     | PLANNED   | FORECAST  | STATUS   |
|---------------|-----------|-----------|----------|
| Rough-in done | End wk 5  | End wk 5  | Met ✓    |
| Close-up done | End wk 8  | End wk 8  | On track |
| Finishes done | End wk 11 | End wk 11 | On track |
| List          | Wk 13     | Wk 13     | On track |

**WATCH ITEM**

Cabinet delivery confirmed for week 8 — the one long-lead item that could move the finish date. Tracking weekly; vendor on schedule as of this report.

## CHANGE LOG

# Every change, priced and approved

| #    | CHANGE                             | COST   | APPROVED           |
|------|------------------------------------|--------|--------------------|
| CO-1 | Electrical mast replacement (code) | +\$550 | Yes — Tue          |
| CO-2 | Add bath exhaust fan (inspector)   | +\$180 | Yes — Wed          |
| —    | Net change to date                 | +\$730 | Within contingency |

### THE POINT OF THE LOG

No change happens without a price and your sign-off first. This is how a \$730 documented adjustment stays a \$730 adjustment instead of becoming a \$6K 'we found some stuff' invoice at the end.

## DRAW HISTORY + DOCUMENTATION

# The paper trail that protects you

| DRAW        | MILESTONE            | STATUS              | RELEASED |
|-------------|----------------------|---------------------|----------|
| Acquisition | Close                | Complete            | \$31,800 |
| Draw 1      | Rough-in + inspected | Recommend this week | Pending  |
| Draw 2      | Close-up             | Forecast wk 8       | —        |
| Draw 3      | Finishes             | Forecast wk 11      | —        |

### DOCUMENTATION ON FILE

Every period: date-stamped photos, inspection sign-offs, the change log, and a budget-vs-baseline export — all in your portal. This is the package a lender releases against and the trail that protects you if a sub disputes scope later.

### WITHOUT THIS

The investors who get hurt are the ones who find out at draw time — or at sale — that the work and the money drifted apart weeks ago. Weekly documentation is how you never get that surprise.

## SITE INSPECTION + DRAW

## This week's walk + draw recommendation

**SITE WALK NOTES (WK 5)**

Rough-in clean, both inspections passed. Plumbing pressure-tested. One framing detail at the new bath wall corrected on-site. 14 date-stamped photos attached to your portal.

**DRAW 1 RECOMMENDATION: RELEASE**

Milestone 'demo + rough-in complete' met and inspected. Recommend releasing Draw 1 (\$31,800). Lender-ready photo + inspection package attached.

**YOUR DECISIONS THIS WEEK**

1) Approve Draw 1 release. 2) Confirm cabinet finish selection (needed by Friday to hold the week-8 delivery). Everything else is handled.

*This is an anonymized sample; figures are illustrative. Your deliverable covers your specific project. Work performed by a licensed NC General Contractor. Southern Cities Construction · NC GC License #107724.*